EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to drains and asphalting to A sector 5th main to 14th cross roads in ward no 04
2	Amount of work portion	
3	Estimated Cost	Rs. 25.00 Lakhs
4	Name of Contractor	Technical Manager (west)
5	Agreement no	NO 106/2014-15, 20/02/2015
6	No and date under which work order issued	NO 106/2014-15, 20/02/2015
7	Time limit rriginally fixed for completion	90 Days
8	Date of application by the contractor for granting	31/07/2015
9	Date of receipt of application in the Sub Division office	31/07/2015
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	
12	Work carried out during 1st extension	

13	Work carries out during 2nd extension	
14	Time now applied for	72 days
15	Date of recommanding ime 2nd extension	
16	Weather the original application of the contractor is enclosed	
17	Balance of work remaining work	
18	Probable time required for completion of remaining work	
19	Cost work charged establishment charged on the work after the expairy original period	72 days
20	Weather notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	EOT may be approved for delay with normal penalty
21	Remarks of the EE and the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer

EOT is sanctioned levying penalty of Rs 1000/- (one thousand only)

Executive Engineer
Yelahanka Division, Bangalore-64

Chief Engineer
Yelahanka Zone
Bangalore-92